

PRSD Building Committee

Meeting date & place: 6:30 pm, December 8, 2020 Remote Meeting held via Zoom

Building Committee Members Present:

Greg Labrecque, Justin Bartholomew, Wayne Adams, Dena Trotta, Ashley Davis, Stephanie Seeley, Kim Jackson, Mike Stevens, Jonathan Seymour, Emily Dwyer, Angus Jennings, Carol McLeod, Glenn Kemper, Joel Breen

Owner's Project Manager: Jon Lemieux, Steve Theran, Laurie Soave, Suzanne Sarles

Designer: Brad Dore, Maria Fernandez-Donovan

Construction Manager: Kirk Balcom

Minutes

Minutes from the 11.10.20 building committee meeting were approved by the building committee members present.

New Business

- A. Schedule and Project Update-** Maria updated the permitting process regarding the crosswalks on the street. Kirk reviewed the 4 week look ahead regarding subcontractors and expected progress over the next month. This included a review of the blasting process to remove the ledge which is found on the north side of the site under the old parking lot. That process will begin at the end of December and continue into mid January.

Adjournment – The meeting adjourned at approximately 7:15 PM.